

SPA 2009-3 Project Updates

Project: A/C Cooling Water Disposal Wells to comply with Florida Department of Environmental and Fort Lauderdale Department of Public Works order to cease and desist from disposing well water into the Intracoastal and using city storm water sewer to do so. Two 24" diameter wells approximately 200' deep were required to dispose of the 460 gpm of water from the supply wells necessary to handle our cooling requirements.

Status: Operational and completed at a cost of \$107,000.

Photos:



Drill Rig set up on SW corner of property



24 " dia. X 20' long steel pipe for well casing.



Trench work for new 10" dia. connector pipe.



Trench backfilled and connected to supply wells.



Completed Disposal Well #2



Completed Disposal Well #1